

11 May 2011  
Coburg Wastewater Project  
**DRAFT** Phase 4 – Sewer Connection Site Visits Schedule

Project Contact: Don Schuessler, City of Coburg (541) 682-7850

Assumptions

- 1 hour initial visit per connection to locate existing tank, replacement tank, pump control panel, initial electrical recommendations
- Follow up visits by electrical sub scheduled as required
- Approximately 20-25 connections visited per week
- Approximately 50% completion rate per week

Schedule: visit 57 business and 335 residential connections

Weeks 1-3: (60 residences)

Visit council members, ad hoc committee members, citizens eager to meet

Rustic Ct  
Shane Ct  
N. Miller St  
N. Miller St  
E. Lincoln St  
E. McKenzie St.

Weeks 4-6: (20 businesses, 46 residences)

N. and S. Willamette St  
Depot St  
N. Skinner St.  
E. Lincoln St  
E. McKenzie St.

Weeks 7-9: (63 residences)

N. Emerald St.  
N. Skinner St.  
E. Mill St.  
E. Locust St.  
N. Harrison St.  
N. Willamette St.

Weeks 10-12: (62 residences)

S. Coleman St.  
E. Delaney St.  
E. Dixon St.

Weeks 13-15: 4 businesses, 54 residences)

E. Delaney St.  
S. Skinner St.  
Vintage Way  
Christian Way  
W. Dixon St.

Weeks 16 -18: (33 businesses, 50 residences)

W. McKenzie St.  
Abby Rd.  
N. Coburg Rd.  
W. Van Duyn Rd.  
Bruce Way  
Austin St.  
Industrial Way  
Roberts Rd.  
Roberts Ct.  
Huntley Ct.

Weeks 19 - 21:

Visit any remaining connections